

**CITY OF BROOKHAVEN 2021 PAVING PROGRESS
(LAST UPDATE 3/25/22)**

| <u>STREET NAME</u> | <u>BEGIN</u> | <u>END</u> | <u>MILLING</u> | <u>FULL DEPTH RECLAMATION</u> | <u>19MM SUPERPAVE</u> | <u>CURB RAISING</u> | <u>9.5MM SUPERPAVE</u> | <u>Speed Humps</u> | <u>Striping & Markings</u> | <u>COMMENTS</u> |
|--------------------|-------------------|-------------------|----------------|-------------------------------|-----------------------|---------------------|------------------------|--------------------|--------------------------------|--|
| APPALACHEE DRIVE | CARTECAY DR. | DRESDEN DR. | 2/21 | 3/3 | 3/4 | 4/1 - 4/6 | 4/7 | N/A | 4/14 | stop bar and cross walk N end |
| BRAWLEY CIRCLE | BRAWLEY CIR. | EAST END | 4/5 - 4/6 | 4/7 | 4/12 | N/A | 4/14 | N/A | N/A | Waiting on Dekalb Co Water |
| BRAWLEY DRIVE | BRAWLEY CIR. | WEST END | 4/4 | 4/5 | 4/11 | N/A | 4/12 | N/A | N/A | Waiting on Dekalb Co Water |
| BRAWLEY DRIVE | BRAWLEY CIR. | BERKFORD CIR. | 4/4 | 4/5 | 4/11 | N/A | 4/12 | N/A | N/A | Waiting on Dekalb Co Water |
| CARTECAY DRIVE | ELLIJAY DR | OOSTANAULA DR | 2/21 | 3/3 | 3/4 | 4/1 - 4/6 | 4/7 | 4/14 - 4/15 | 4/15 | 2 Speed humps - with markings stop bar west end |
| COVE CIRCLE | DREW VALLEY RD | COTSWALD DR | Complete | Complete | 3/15 | 4/1 - 4/6 | 4/8 | N/A | N/A | stop bar at S end |
| DREW VALLEY RD | POPLAR SPRING DR | COVE CIR | 2/24 | 3/4 | 3/14 | 4/1 - 4/6 | 4/8 | 4/14 - 4/15 | 4/15 | 1 Speed hump - with markings |
| MURPHEY CANDLER CT | CANDLER LAKE WEST | WEST END | 4/8 | 4/12 | 4/19 | N/A | 4/20 | N/A | N/A | Waiting on Dekalb Co Water |
| NANCY CREEK WY | E NANCY CREEK DR | CANDLER LAKE EAST | 4/7 | 4/11 | 4/15 | TBD | TBD | TBD | TBD | 2 speed humps - with markings stop bar markings both ends Waiting on Gas Company |
| OAKLAWN AVE | APPLE VALLEY RD | CALDWELL RD | 2/21 | 4/4 | 4/8 | TBD | TBD | N/A | N/A | Brookhaven addressing drainage issue |
| OGLETHORPE AVE | COLONIAL DRIVE | N DRUID HILLS RD | 2/7 | 11/17 | 2/28 | 1/4 | 3/28 - 3/30 | 4/12 - 4/15 | 4/12 - 4/15 | 1 x Plastic 2 x std speed humps - with markings |
| E OSBORNE RD | CALDWELL RD | APPLE VALLEY RD | 6/29 | N/A | 7/1 | N/A | COMPLETED- 7/1/2021 | N/A | N/A | Complete |
| PINE RIDGE RD | WOOD CIRCLE | ATL CITY LIMITS | 10/29 | Complete | 11/23 | N/A | 3/28 - 3/30 | N/A | N/A | |
| SAINT CLAIR CT | W NANCY CRK DR | NORTH END | 1/0 | Complete | 3/18 | N/A | 3/31 - 4/1 | N/A | N/A | |
| WOODS CIRCLE | ATL CITY LIMITS | DEAD END | 10/29 | 11/15 | 11/23 | 1/4 | 3/28 - 3/30 | N/A | N/A | |
| BROOK FOREST DR | LAVISTA RD | CITADEL DR | 9/1 | 9/6 | 9/14 | N/A | completed 3/25 | N/A | N/A | stop bar at Lavista Rd |
| BROOK VALLEY LN | SHERIDAN RD | NORTH END | 10/12 | 10/22 | 11/3 | 1/5 | completed 3/25 | N/A | N/A | |
| CITADEL DR | LAVISTA RD | BEECH HAVEN RD | 8/18 | 8/19 | 10/22 | N/A | 3/28 - 3/29 | 4/11 - 4/14 | 4/11 - 4/14 | 4 x speed humps - with markings striping and markings at Lavista Rd |
| CITADEL DR | BEECH HAVEN RD | WILD CREEK TRL | 8/18 | 8/19 | 10/22 | N/A | 3/28 - 3/29 | 4/11 - 4/14 | 4/11 - 4/14 | 1 x speed hump - with markings Re-milling and re-surfacing to lower gutterline |
| CITADEL DR | WILD CREEK TRL | BRIARCLIFF RD | 6/28 | N/A | 6/30 | N/A | COMPLETED | 4/11 - 4/14 | 4/11 - 4/14 | 6 x speed humps - with markings striping and stop bar at Briarcliff Rd |
| LONGWOOD TRC | CHANTILLY DR | WEST END | 6/8 | N/A | 6/8 | N/A | COMPLETED 6/9/2021 | N/A | N/A | Complete |
| MAYFAIR DR | KINGSLEY CT | BRIARCLIFF RD | 10/8 | 10/21 | 10/25 | N/A | COMPLETED 11/8/2021 | 4/12 - 4/15 | 4/12 - 4/15 | 4 x speed humps - with markings stop bar and crosswalk at Briarcliff |
| MERRIMAN LN | SOUTHWEST END | SHERIDAN RD | 2/19 | Complete | Complete | N/A | COMPLETED 3/15/2022 | N/A | N/A | Complete |
| SHERIDAN CT | SHERIDAN RD | EAST END | 6/9 | N/A | 6/9 | N/A | COMPLETED 6/10/2021 | N/A | N/A | Complete |
| VISTA VALLEY DR | LAVISTA RD | NORTH END | 10/25 | 10/27 | 11/8 | 1/5 | COMPLETED 1/13/2022 | N/A | 4/15 | stop bar at Lavista |
| WILD CREEK TRL | CITADEL DR | BEECH HAVEN RD | 9/1 | 9/6 | 9/14 | N/A | COMPLETED 1/13/2022 | N/A | N/A | |

Green = Complete (or) not applicable

Blue = in progress

Purple = scheduled

Red = corrective measures req'd