

ID	Initiative	Responsible Department	Budgeted Funding Amount	2023 Accomplishments
2.0 Built Environment				
2.32	<p>INCENTIVIZE ECO-FRIENDLY CONSTRUCTION Brookhaven seeks to create opportunities for private entities to construct more energy efficient projects that can have fewer damaging impacts on the environment. In an effort to encourage energy efficiency among residents and developers, the City will offer incentives for green building certifications such as LEED, EarthCraft, and ENERGY STAR. It will assess the potential of reducing/waiving development fees and expediting the planning development review process.</p>	Community Development Economic Development	Included in Responsible Department Operations	Underway with Oglethorpe Sustainability Intern.
2.33	<p>CONTINUE ANNUAL BUDGET FOR SIDEWALK ADA COMPLIANCE AND CAPITAL MAINTENANCE Physical accessibility around the City should be ensured for all persons to participate in civic life. The City has performed a sidewalk assessment to identify deficiencies in accessibility and is dedicating an annual budget focused on ADA compliance and capital maintenance. This annual capital project is in addition to the sidewalk emergency repair funding in the operating budget.</p>	Public Works	\$50,000	<p>Work completed under 2022 ADA Repair Contract (CDBG), ITB for 2023 ADA Repair (CDBG) being advertised. Bid received 3/30</p> <p>7/23/23 - Previous bid came in high. Combining 2022 and 2023 Grant funds. Bid to go out end of July.</p>
2.34	<p>CONTINUE ANNUAL BUDGET FOR BIKE AND PEDESTRIAN SAFETY IMPROVEMENTS Safety and accessibility are paramount to the City of Brookhaven Comprehensive Transportation Plan. Brookhaven is committed to planning, developing, and managing a multimodal transportation system that is safe for all users. In an effort to provide better opportunities for bicycling as a means of transportation around the City, \$50,000 will be dedicated annually to bicycle improvements.</p>	Public Works	\$50,000	<p>2023 Multimodal Study in progress to update City plan, Evaluating streets to be restriped for possible bike lanes or sharrowes</p> <p>7/23/23 - Public Input period complete. Consultant working Network Development model</p>
2.35	<p>CONTINUE STREET SWEEPER PROGRAM In past years, the Public Works Department's Stormwater Management Program provided sweeping services for each street in the City at least once a year, but never more than twice a year to collect dirt, pebbles, cigarette butts, leaves, and debris. In 2021, over 40 tons of street debris and material were diverted from the City's creeks and streams from just a single pass along every City-owned curb. In 2022, the City approved a contract for the lease/purchase of a street sweeper, which was delivered in August. The Department will work to develop an annual citywide street sweeping program utilizing internal City resources and the City owned / leased street sweeper in 2023.</p>	Public Works	\$128,043	<p>Street Sweeper program initiated. Accident occurred 3/17/23 damaging sweeper. Waiting on repairs.</p> <p>7/23/23 - Still waiting on repairs. Parts delivered. Waiting on service bay. Week of 7/24?</p>
2.36	<p>COORDINATE DESIGN OF I-85 VEHICULAR BRIDGE (SSD PROJECT #7) This project proposes to construct a vehicular flyover bridge over I-85 to provide an additional / alternative route to North Druid Hills Road in accessing the southern part of the City. It would also provide a second vehicular access point to Emory University's Executive Park Campus. In addition to alleviating traffic congestion on North Druids Hills Road and providing redundancy in the road network, it would improve accessibility for emergency vehicles in the southern part of the City. It is anticipated the vehicular flyover bridge would be integrated with any future transit improvements on Buford Highway. This project is for traffic analysis, design, and engineering.</p>	Public Works	\$870,000	<p>03/03/23 - Mtg with Robert Goodwin with ARC to discuss Concept, 03/29/23 Mtg with GDOT to discuss scoping phase</p> <p>7/23/23 - Need to develop Scoping Plan. Due by end of July.</p>
2.37	<p>CONTINUE PEACHTREE CREEK GREENWAY DESIGN The Peachtree Creek Greenway Master Plan coalesces the desires of Brookhaven residents, City and DeKalb County officials, local businesses, and non-profits to realize the development of a multi-purpose linear park along the North Fork of Peachtree Creek. Phase I of the Greenway was completed in December 2019 and, in 2023, design work will continue on Phases II and III.</p>	Public Works	\$2,937,850	<p>Phase II in design. CLOMR in progress, PH III in scope and fee negotiation with Consultant</p> <p>7/23/23 - Phase II design in progress. R/W acquisition to begin. R/W agreement signed. Waiting on NTP</p> <p>Phase III scoping phase to be started over.</p>
2.38	<p>COMPLETE CONSTRUCTION OF BRIARWOOD ROAD MULTIUSE PATH (MUP) This project includes right-of-way acquisition for the addition of multiuse path along Briarwood Road between N. Druid Hills Road and Buford Highway (infill) where additional right-of-way is required. Construction of an intersection improvement project at Buford Highway and Briarwood Road is also included. Additionally, design of the multiuse path at the intersection of N. Druid Hills Road and Briarwood Road along the frontage of the Brookhaven United Methodist Church will be finalized.</p>	Public Works	\$615,000	<p>Briarwood / Buford Hwy Phase under construction, anticipated completion 5/23. Briarwood Rd. Infill sections designed and ready for permitting. Right-of-way acquisition in progress. Delayed due to non-response of property owners and working with Condominium Associations. Condemnation possible.</p> <p>7/23/23 - Briarwood / Buford Hwy substantially complete. R/W acquisition still in progress.</p>